#### **Statewide High Speed Network**

networkMaryland Advisory Group Meeting September 19, 2006 Annapolis, Maryland







- Welcome & Introductions
- State of the Network
- Status of Project
- Other Business







- Introductions
- Gregory Urban Director
- Ellis Kitchen State CIO
- Meeting Minutes Approval





- Welcome & Introductions
- State of the Network
- Status of Project
- Other Business




## **Operational Customers**

- 67 Subscribers today
  - Circuit Breakdown
    - 71 ISP Circuits
    - 77 SwGI Circuits
    - 968 Layer 2 Circuits
    - 12 VPN Connections



#### Executive Branch networkMaryland Subscribers as of September 15, 2006



#### Legend:


Agency is Not Receiving networkMaryland Service - A Cost Savings exists if networkMaryland provides service
Agency Expressed Interest in Receiving networkMaryland Service
Agency is in Process of Receiving networkMaryland Service (JCR submitted)
Agency is Receiving networkMaryland Service
Size of Agency is small and does not realize a significant cost savings by connecting to networkMaryland or the service is not required

\* - Denotes a change from the last Advisory Group Meeting Presentation

\* networkMaryland Provisioning has been completed, Department is is process of migrating to service

\*\* Agency is receiving networkMaryland service through parent, primary agency

#### Non-Executive Branch networkMaryland Subscribers as of September 15, 2006





#### Operations



Milestones\New Business

- Legacy FMIS migration continues
  - Only 4 remaining customers
  - VPN Concentrator
    - LAN-to-LAN tunnels 8 agencies connected!
    - VPN clients 4 agencies operating today!
  - Many Intra-LATA T-1's submitted to VZ for DISCONNECTION! (only 8 remaining circuits left!)
  - Challenges:
    - Remaining Agencies waiting for equipment to arrive
    - Requesting integration assistance\expertise
- New SMTP Mail appliance arrived and in process of configuration
- Baltimore ISP RFP has been awarded to Qwest
  - Bandwidth: 100 Mbps upgradeable to 1000 Mbps

# nemork Maryland

## **Upcoming Tasks**



- Customers on the Horizon
  - Carroll County Gov't ISP & SwGI (pending MOU)
  - Baltimore County Gov't pending MOU completion with MDOT
  - SAILOR Ethernet hand-off @ Elkton
  - St. Mary's County ISP & SwGI (pending MOU)
  - Garrett County (once the PoP is established)
  - Caroline County waiting on Splice enclosures to be installed in Denton
  - VoIP trial with MSP (Northeast to Easton)
    - Router is in place and ready to deliver services
    - Coordinating interface details with MSP




#### Circuit Provisioning and Acceptance

- 251 circuits are currently in the customer's testing/implementation phase
- 29 new circuits have been provisioned since the last meeting
- 29 circuits have been accepted by the customer since the last meeting



• Growth Chart







- Welcome & Introductions
- State of the Network
- Status of Project
- Other Business







- Prince Frederick PoP:
  - Completed & Accepted
- Ellicott City MSC PoP:
  - Completed & Accepted as of September 14th
- Elkton MSC PoP:
  - Completed & Operational as of September 8<sup>th</sup>
  - Acceptance expected by September 30<sup>th</sup>



- Garrett County MSC PoP completed!
  - Completed & Operational as of September 14<sup>th</sup>
  - Working with the County for ISP & SwGI services
- Leonardtown MSC:
  - Equipment installed and configured
  - Waiting on Verizon leased circuit.
  - Anticipate completion by Sept. 30





- JIS Data Center
  - Project Management Plan completed. Anticipated completion December 2006
  - AA County will get their nwMD services from this PoP
- Stabilizing the Core Annapolis spur
  - Fiber Path for Segment 2 (Rowe Blvd. to the General Services Bldg.) was completed
  - Alternate path was utilized as workaround for damaged conduit
  - Fiber still needs to be terminated in DGS building

## 20rtt Maryland




- DWDM Ring (Partnership with USM, MDOT)
  - All fiber construction has been completed!
  - Final splicing will be completed this week (9/18 9/22) After splicing, testing will complete the task

- Equipment installation & configuration has already started
- Future POP & Fiber Builds
  - Elkton SONET Node: Located on the Level3 fiber route next to the Elkton Library (Sailor partnership)
  - Elkton MSC POP: Fiber build from SONET node to MSC
  - Towson POP: Baltimore County will build fiber route to County Data Center, nwMD will install POP (pending MOU)





- Eastern Shore Microwave Backbone
  - Working to upgrade DC power at POP sites
  - Investigating additional redundancy via partnership with Sailor
- Teltronics Contract Microwave link management
  - Created operational sparing model
  - Monitoring performance of microwave links between Eastern Shore sites
  - Sharing of data and information on signal loss to determine source/cause







- Welcome & Introductions
- State of the Network
- Status of Project
- Other Business



### **Other Business**



- Oct. 9, 2006, 1:30 PM @ UMBC Tech Center
- Merged with UMATS engineering meeting
- Richard Rose is your host
- Items for discussion from the Group
- Closing Questions or Comments







• Meeting Adjourned