networkMarylandTM Advisory Group Meeting



January 15, 2013 Annapolis, MD





Meeting Agenda

- Welcome & Introductions
- New Business
- State of the Network
- Status of Project
- Other Business





Welcome

- Introductions
- Gregory Urban: CTO, State of Maryland
- Guests/Visitors





New Business

- Meeting Minutes Approval
 - October 2012
- High Availability Working Group
 - Continue to meet with agencies and develop requirements for the network and services
- Circuit Evaluation
 - Identify circuits that are not in use and can be disconnected
 - Work with agencies to ensure circuits with no traffic are not needed for redundancy or other reasons





Meeting Agenda

- Welcome & Introductions
- New Business
- State of the Network
- Status of Project
- Other Business





Operational Subscribers

- 85 Operational Subscribers: three new subscribers
 - MDOA Maryland Department of Aging
 - MHBE Maryland Health Benefit Exchange
 - DPSCS/PCTC Police & Technical Training Commission
- Circuit Breakdown:
 - 95 ISP Circuits (+3)
 - 91 SwGI Circuits (-2)
 - 1404 Layer 2 Circuits (-28)
 - 13 VPN Subscriber Connections (+0)
 - 61 VPRN Circuits (+3)
 - 509 EE Circuits (+23)






Subscriber Provisioning

- 47 Provisioning requests were received.
- 141 Cumulative active provisioning requests are in process.
- 63 tickets were completed (Customer Acceptance Form sent to customer).
- Of the 63 completed tickets, 55 were accepted/closed.





Installed Circuits








Executive Branch

Executive Branch networkMaryland Subscribers as of January 15, 2013








Non-Executive Branch

Non-Executive Branch networkMaryland Subscribers as of January 15, 2013








Non-State Customers

Non-State entities\Counties\Municipalities networkMaryland Subscribers as of January 15, 2013







Service Level Performance

October 2012	1 - Critical	2 - High	3 - Normal
# of Cases Relating to Outages	7	128	41
Initial Response from Detection (10m, 10m, 10m)	7	127	40
	100 %	99 %	98 %
Begin Diagnosis (10m, 10m, 10m)	7	127	40
	100 %	99 %	98 %
Initial Notificaiton to State (10m, 10m, 10m)	100 %	100 %	100 %
# of Cases for Onsite Support with Parts	0	0	0
Onsite Support With Parts (4h, 4h, 24h)	0	0	0
	100 %	100 %	100 %
Total # of Cases Included in Escalation SLA's (Not Approved for Exemption)	4	34	30
1st Escalation (20m, 4h, 24h)	2	34	30
	50 %	100 %	100 %
2nd Escalation (1h, 4h, 24h)	3	34	30
	75 %	100 %	100 %
3rd Escalation (1h, 4h, 24h)	3	34	30
	75 %	100 %	100 %
Resolution Notification (10m, 10m, 10m)	100 %	100 %	100 %





Service Level Performance

November 2012	1 - Critical	2 - High	3 - Normal
# of Cases Relating to Outages	8	93	33
Initial Response from Detection (10m, 10m, 10m)	8	93	33
	100 %	100 %	100 %
Begin Diagnosis (10m, 10m, 10m)	8	93	33
	100 %	100 %	100 %
Initial Notification to State (10m, 10m, 10m)	100 %	100 %	100 %
# of Cases for Onsite Support with Parts	0	0	0
Onsite Support With Parts (4h, 4h, 24h)	0	0	0
	100 %	100 %	100 %
Total # of Cases Included in Escalation SLA's (Not Approved for Exemption)	4	41	18
1st Escalation (20m, 4h, 24h)	3	41	18
	75 %	100 %	100 %
2nd Escalation (1h, 4h, 24h)	4	41	18
	100 %	100 %	100 %
3rd Escalation (1h, 4h, 24h)	4	41	18
	100 %	100 %	100 %
Resolution Notification (10m, 10m, 10m)	100 %	100 %	100 %





Service Level Performance

December 2012	1 - Critical	2 - High	3 - Normal
# of Cases Relating to Outages	6	114	47
Initial Response from Detection (10m, 10m, 10m)	6 100 %	113 99 %	46 98 %
Begin Diagnosis (10m, 10m, 10m)	6 100 %	113 99 %	46 98 %
Initial Notificaiton to State (10m, 10m, 10m)	100 %	100 %	100 %
# of Cases for Onsite Support with Parts	0	0	1
Onsite Support With Parts (4h, 4h, 24h)	0 100 %	0 100 %	0 %
Total # of Cases Included in Escalation SLA's (Not Approved for Exemption)	2	28	28
1st Escalation (20m, 4h, 24h)	2 100 %	27 96 %	27 96 %
2nd Escalation (1h, 4h, 24h)	2 100 %	27 96 %	27 96 %
3rd Escalation (1h, 4h, 24h)	2 100 %	27 96 %	27 96 %
Resolution Notification (10m, 10m, 10m)	100 %	100 %	100 %





Meeting Agenda

- Welcome & Introductions
- New Business
- State of the Network
- Status of Project
- Other Business





Project Status

One Maryland Broadband Network - Overview

Entity	CAI Goal	CAI Actual	% Complete	Fiber Goal	Fiber Actual	% Complete
DolT	291	126	43%	524	376	72%
Frederick Co.	58	21	36%	n/a	n/a	n/a
ICBN	657	147	22%	836	623	74%
TOTAL	1006	294	29%	1360	999	73%





OMBN Progress - DoIT

	Completed	Total	
Site Surveys	33	34	97%
Site Plans	24	34	71%
Sites Deployed	16	34	47%
10 Gbps Links	5	109	5%





Project Status

- Backbone Upgrade to 10Gbps
 - Upgraded 301 Preston 6 Saint Paul
 - Purchased electronics to provide 2 x 10 Gbps links

Forecast

- Completing the Southern Ring
- Prince Frederick to ADC (1/18/2013)
- Oxon Hill Tower to UMCP (1/25/2013)
- La Plata to Leonardtown (2/1/2013)
- Oxon Hill to La Plata (2/7/2013)
- Decommission
 - DS-3 (Prince Frederick 6 St. Paul)
 - 100 Mbps Microwave (Prince Frederick Leonardtown)





DEPARTMENT OF INFORMATION TECHNOLOGY

Project Status

- Presence at Equinix
 - Have space assignment
 - Power, rack, equipment deployed
 - Need Power Distribution (PDU) and backhaul circuit
- SwGI as a "Trusted Network"
 - Create a network device security policy
 - Develop a SwGI Network Security Plan
 - Create network device hardening procedures
 - Audit security configurations
 - Certify SwGI as a trusted entity
 - Update the SwGI Routing Policy
 - Create customer agreement form including AUPs



DEPARTMENT OF INFORMATION TECHNOLOGY

Fiber Projects

MSCs

- 100 W Patrick, Frederick
- 100 E All Saints, Frederick
- 14735 Main St, Upper Marlboro
- 7500 Ritchie Highway, Glen Burnie
- 6655 Sykesville Road, Sykesville

Customer Locations

- Easton and Waldorf MVA
- Maryland School of the Deaf (Frederick and Columbia)
- 12501 Willowbrook Road, Cumberland (DHMH)
- 10100 Country Club Road, Cumberland (DHMH)
 - 1380 Marshall Street (Hagerstown (DHMH)



Meeting Agenda

- Welcome & Introductions
- New Business
- State of the Network
- Status of Project
- Other Business





Other Business

- networkMarylandTM Engineering Committee meeting
 - Monday March 11th, 2013, 1:30 PM @ UMBC Technology
 Center
 - Merged with MDREN engineering meeting
- Closing Questions or Comments





Meeting Adjourned



